BRUHAT BANGALORE MAHANAGARA PALIKE
PROFORMA FOR SANCTION OF EXTENSION OF TIME

1	Name of the work	Comprehensive development and maintenance of roads and drains in near K K Appartments & pipeline road surrounding areas in Ward No.16,
2	Estimate amount of work & sanctioned No.	Rs.20.00 Lakhs and EE/RRN/AS/161/2020-21, TS/63/2020-21, dated 08.09.2020
3	Amount put to tender	Rs.20.00 Lakhs
4	Agreement No	151/2021-22, Dt:31.12.2021
5	No. & date of work order issued	EE/RRND/Wo.No/000152/2021-22, dated:06.01.2022
6	Time limit originallly fixed for completion of the work	60 days
7	Name of the Contractor	Manoj Naik B. M.
8	Date of application of the contractor for granting the extension of time	
9	Date of receipt of application in the Sub Division	
10	Extension granted if any	No.
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	75%
13	Work carried out during the 2nd extension.	-

Scanned with CamScanner

14	Time now applied	08.03.2022 to 22.06.2022
15	Date of recommending the time limit applied for	From 08.03.2022 to 22.06.2022
16	Whether the original application of the Contractor enclosed	yes
17	Balance works remaining to be done	25%
18	Probable time limit required for completion remaing works.	22.06.2022
19	Const of work charge establishment	
20	Weekly notice as per Rule 2 of the contract has been issued.	No
21	Remarks by the Asst Conservator of Forest	Recommended for extension of time without fine
22	Daily rate & fine proposed	Nil
23	Recommendation of the Executive Engineer-5.	As Recommended by AE & AEE due to Health issue to the contractor, So requesting for granting EOT with out any fine
24	Chief Engineer (RR Nagar), BBMP	

Assistant Engineer
Ward No 16

Executive Engineer
RR Nagara Division

Asst. Executive Engineer
Yeshwanthpura Sub Division
RR Sub Division
Bruhat Bangalore Mahanagara Palike

Chief Engineer
RR Nagara Zone

Scanned with CamScanner